

**NLCPR: (As on 17/05/2011)**

Sl No.	Hill Distt	Name of the project	Sanction date	Approved Cost (State)	Expr (Hills)	Total Expr(State)
i	ii	iii	iv	v	vi	vii
<b>A. Completed</b>						
1	All Hills	Basic Minimum services - Construction of 40 primary schools under ADC	1999-2000	1.18	1.18	1.18
2	All Hills	Basic Minimum services- Construction of 32 primary schools	1999-2000	1.25	0.70	1.25
3	All Hills	Construction 2 (Two) class rooms for 205 schools without Building.	1999-2000	1.60	0.80	1.60
4	All Hills	Extension of 2 (Two) Class rooms for 172 State Govt. Secondary Schools	1999-2000	8.60	4.30	8.60
5	All Hills	Extension of 2 (Two) Class rooms for the State Govt. Secondary Schools including 21 newly upgraded Higher Secondary Schools.	1999-2000	2.15	1.00	2.15
6	All Hills	SSA(2005-06)	2005-06	2.65	1.35	2.65
7	All Hills	SSA(2006-07)	2006-07	3.78	1.80	3.78
8	All Hills	Basic Minimum services - Construction of primary health service centre	1999-2000	5.92	2.82	5.92
9	All Hills	Basic Minimum services - Construction of 156 houses for tribals	1999-2000	0.25	0.25	0.25
10	All Hills	Basic Minimum services - Construction of rural shelters	1999-2000	0.40	0.20	0.40
11	All Hills	Electrification of 60 Tribal Villages in Manipur.	2001-02	11.29	11.29	11.29
12	All Hills	Basic Minimum services- Rural water supply.	1998-99	7.00	3.50	7.00
<b>Total(All Hills):</b>				<b>46.07</b>	<b>29.19</b>	<b>46.07</b>
<b>B. Ongoing</b>						
13	All Hills	Construction of Veterinary Hospital in 9 District in Manipur	31-12-07	7.49	2.57	4.63
14	All Hills	Colleges (Agency: Engg Cell, Edn-S) under the project "University and affiliated Colleges"	31-03-00	13.02	2.23	11.15
15	All Hills	Infrastructure Development for 9 Govt Colleges(IW-DM College of Sc, Arts/Commerce, Teacher Edn, Hindi Teacher's Trg College, UKL-Pettigrew, CDL-United College, TML-Tamenglong Collge, CCPUR-Churachandpur Collge, SPT- Presidency College)	23-12-10	9.72	0.00	0.00
16	All Hills	Strengthening Health Equipment in Govt Hospitals(5 CHCs & 7 DHs)	17-03-05	8.27	2.70	3.99
17	All Hills	Construction of 32 PHSCs in hill districts (Agency: MTDC(17), MDS(15)	21-11-07	5.45	1.65	1.65
18	All Hills	Tribal Markets 7 Nos : i) Senapati HQ ii)Purul Sub Div (Senapati), iii)Phungyar sub div (Ukhrul), iv) Nungba Sub Div(Tamenglong), v)Saikul Sub Div(Senapati), vi)Chakpikarong Sub Div(Chandel) and vii)Shinghat Sub Div(Churachandpur)	23-12-10	12.3042	0.00	0.00
<b>Total( Ongoing):</b>				<b>56.25</b>	<b>9.15</b>	<b>21.43</b>
<b>Total(A+B):</b>				<b>102.32</b>	<b>38.34</b>	<b>67.50</b>
<b>A. Completed</b>						
19	CCPUR	Construction of two storied school building for Rengkai Govt H/S	2006-07	0.60	0.52	0.52

Sl No.	Hill Distt	Name of the project	Sanction date	Approved Cost (State)	Expr (Hills)	Total Expr(State )
i	ii	iii	iv	v	vi	vii
20	CCPUR	Upgradation of existing treatment plant at Bungmul from Lanva river source (Churachandpur District)- Zone II.	2002-03	1.08	1.02	1.02
21	CCPUR	Augmentation of Water Supply for Churachandpur Zone-I(2.848 MLD)	2002-03	14.17	13.97	13.97
22	CCPUR	Augmentation of water Supply to Churandpur town from Khuga dam(Khuga river source)- Zone-III	28-02-03	8.15	7.84	7.84
		<b>Total(completed)</b>		<b>24.00</b>	<b>23.35</b>	<b>23.35</b>
	<b>B. Ongoing</b>					
23	CCPUR	ST & D - 2x1MVA sub station at Shivapurikhan	21-10-02	1.32	1.32	1.32
24	CCPUR	Construction of 33/11 KV, Sub-station at Singhat	21-03-03	4.10	2.64	2.64
25	CCPUR	Instalation of 2X1 MVA 33 KV sub- station at Thanlon	15-03-05	5.61	4.12	4.12
26	CCPUR	Installation of 2x1 MVA 33 kV sub-station along with associated 33 kV line & related works at Henglep, Churachandpur district, Manipur.	30.03.2009	4.11	1.29	1.29
27	CCPUR	Const of road from Aibulon to Bungpilon, CCPUR	15-03-11	11.19		
28	CCPUR	Construction of District Sports Complex at CCPUR	09.11.2010	8.62		0.00
29	CCPUR	Rehabilitation of Water Supply Scheme at Saikot (0.30 MLD), Block Hqr, CCPUR	21-07-09	2.97	0.94	0.94
30	CCPUR	Aug. of W/S scheme at Singhat (0.37 MLD), CCPUR	22-07-09	2.05	0.64	0.64
31	CCPUR	Aug. of W/S scheme at Thanlon (0.16 MLD), CCPUR	21-07-09	2.13	0.67	0.67
32	CCPUR	Aug. of W/S scheme at Sangaikot, CCPUR	30-09-09	1.25	0.44	0.44
33	CCPUR	Aug. of W/S scheme at Changpikot, CCPUR	30-09-09	1.05	0.37	0.37
34	CCPUR	Augmentation of Water Supply at Dampi	17-03-11	5.5398		
		<b>Total(ongoing):</b>		<b>49.93</b>	<b>12.44</b>	<b>12.44</b>
		<b>Total(A+B):</b>		<b>73.93</b>	<b>35.78</b>	<b>35.78</b>
	<b>A. Completed</b>					
35	CDL	Installation of 2x5 MVA 33 kv sub station at Moreh	1999-2000	4.60	4.59	4.59
36	CDL	Augmentation of Water Supply for Chandel HQ & surrounding areas	2002-03	5.64	5.56	5.56
				<b>10.24</b>	<b>10.15</b>	<b>10.15</b>
	<b>B. Ongoing</b>					
37	CDL	Installation of 2x12.5 MVA, 132 kV sub-station along with the associated 132 kV line related at Chandel in Manipur.	30.04.2008	13.26	3.86	3.86
38	CDL	Installation of 2x1 MVA 33 kV sub-station along with associated 33 kV line & related works at Chakpikarong, Chandel district, Manipur.	30.03.2009	5.55	1.75	1.75
39	CDL	Construction and equipping of 50 bedded District hospital at Chandel (Agency: PDA) - PM Package, 2006	30-11-06	13.16	4.14	4.14
40	CDL	Augmentation of water supply scheme at Chakpikarong (0.653 MLD)	15-03-05	1.15	0.56	0.56

Sl No.	Hill Distt	Name of the project	Sanction date	Approved Cost (State)	Expr (Hills)	Total Expr(State )
i	ii	iii	iv	v	vi	vii
41	CDL	Aug. of W/S Scheme at Unopat & surrounding villages	30.4.08	2.97	0.93	1.88
42	CDL	Aug of water supply at Komlathabi (0.60 MLD), Chandel	21-07-09	3.79	1.19	1.19
43	CDL	Augmentation of Water Supply at Sajik Tampak & surrounding villages, Chandel	13-04-10	2.64		
		<b>Total(CDL):</b>		<b>42.51</b>	<b>12.43</b>	<b>13.38</b>
		<b>Total(A+B):</b>		<b>52.75</b>	<b>22.58</b>	<b>23.53</b>
	<b>A. Completed</b>					
44	SPT	ST&D - 2x1MVA Sub Station at Saikul	2000-01	1.49	1.49	1.49
45	SPT	Constn. Of 33/11 kv, 2x5 MVA sub-station at Maram (Senapati Dist. )	2002-03	2.81	2.81	2.81
46	SPT	Instalation of 2X1 MVA 33 KV sub- station at Lakhamei	15-03-05	2.95	2.68	2.68
47	SPT	Augmentation of Water Supply for Senapati HQ	2002-03	4.68	4.52	4.52
48	SPT	Augmentation of water supply scheme at Maram	28-10-04	3.06	2.79	2.79
49	SPT	Augmentation of water supply scheme at Saikul	28-10-04	1.68	1.56	1.56
50	SPT	Augmentation of water supply scheme at Mao	28-10-04	5.65	5.15	5.15
51	SPT	Augmentation of water supply scheme at Kangpokpi	28-10-04	2.12	1.93	1.93
52	SPT	Augmentation of water supply scheme at Tadubi	28-10-04	4.30	3.87	3.87
		Total(A):		<b>28.74</b>	<b>26.80</b>	<b>26.80</b>
	<b>B. Ongoing</b>					
53	SPT	2nd Phase electrification of 29 tribal villages in Manipur	21-12-05	4.60	2.90	2.90
54	SPT	Installation of 33/11 kV sub-station at Willong.	30.04.2008	5.45	1.70	1.70
55	SPT	Senapati-Phaibung Road (128.9 Km)	31-03-00	105.18	79.59	79.59
56	SPT	Construction and equiping of 50 bedded District hospital at Senapati (Agency: MDS)- PM Package, 2006	30-11-06	14.26	8.98	8.98
57	SPT	Aug. of W/S Scheme at Purul	31.12.07	4.29	2.44	2.44
58	SPT	Aug. of W/S Scheme at Tungjoy	31.12.07	2.16	1.19	1.19
59	SPT	Reh. of Liyai Khullen W/S Scheme (0.34 MLD), Senapati	21-07-09	3.43	1.08	1.08
60	SPT	Composite water supply at Motbung (0.37 MLD), Senapati	22-07-09	2.56	0.76	0.76
61	SPT	Augmentation of Water Supply at Hengbung	21-02-11	4.2276		
		<b>Total(B):</b>		<b>146.16</b>	<b>98.64</b>	<b>98.64</b>
		<b>Total(A+B):</b>		<b>174.89</b>	<b>125.44</b>	<b>125.44</b>
	<b>A. Completed</b>					
62	TML	Construction of 33/11 kv sub-station at Noney	2002-03	3.82	3.75	3.75
63	TML	Augmentation of Water Supply scheme at Noney	2004-05	1.42	1.29	1.29
64	TML	Augmentation of water supply scheme at Tamei (0.308 MLD)	15-03-05	1.00	0.92	0.92
65	TML	Composite water supply for Tamenglong District Headquarter.	28-02-03	4.70	4.46	4.46
66	TML	Augmentation of water supply scheme at Khoupum (0.363 MLD)	15-03-05	1.49	1.37	1.37
		Total(A):		<b>12.43</b>	<b>11.79</b>	<b>11.79</b>
	<b>B. Ongoing</b>					
67	TML	Installation of 1X3.15 MVA 33 KV Sub-station at Tamei	28-02-03	2.91	2.71	2.71

Sl No.	Hill Distt	Name of the project	Sanction date	Approved Cost (State)	Expr (Hills)	Total Expr(State )
i	ii	iii	iv	v	vi	vii
68	TML	Installation of 1X12.5 MVA 132/33 KV Sub-station at Rengpang	28-02-03	6.44	6.36	6.36
69	TML	Installation of 1X3.15 MVA 33 KV Sub-station at Tousem	17-03-03	2.54	0.76	0.76
70	TML	Instalation of 2X1 MVA 33 KV sub- station at Thinkew	15-03-05	3.24	2.84	2.84
71	TML	Loktak downstream H.E. Project	24.11.2008	109.59	0.00	0.00
72	TML	Construction of suspension bridge at Tamenglong-Haflong road	26-12-05	3.39	2.60	2.60
73	TML	Construction of bridge over Jaduki river on Tamei-Kuilong Road	30-09-09	2.26	<b>0.00</b>	<b>0.00</b>
74	TML	Construction of District Sports Complex at Tamenglong	09.11.2010	7.49	0.00	0.00
75	TML	Construction and equipping of 50 bedded District hospital at Tamenglong (Agency: DRDA,TML) - PM Package, 2006	30-11-06	14.37	4.53	4.53
		<b>Total(B):</b>		<b>152.22</b>	<b>19.80</b>	<b>19.80</b>
		<b>Total(A+B):</b>		<b>164.65</b>	<b>31.59</b>	<b>31.59</b>
		<b>A. Completed</b>				
76	UKL	Instalation of 2X1 MVA 33 KV sub- station at Namarei	15-03-05	3.8578	3.5019	3.5019
77	UKL	Augmentatiion of Water Supply for Ukhrul District Headquarter.	2002-03	5.29	5.026	5.026
		<b>Total(A):</b>		<b>9.15</b>	<b>8.53</b>	<b>8.53</b>
		<b>B. Ongoing</b>				
78	Ukl	Construction of Weir across Namia River at Konkan Thana	15.12.2010	3.06	0.00	0.00
79	UKL	Installation of 2x5 MVA, 33 kV sub-station along with the asociated 33 kV line & related work at Ukhrul Khunjao in Ukhrul, Manipur	30.03.2009	4.21	1.32	1.32
80	UKL	Construction of bridge over Layii river on Kharasom Lazo to Layii Road	30-09-09	3.53	<b>0.00</b>	<b>0.00</b>
81	UKL	Construction of District Sports Complex, Ukhrul	02-09-09	9.20	0.00	0.00
82	UKL	Construction and equipping of 50 bedded District hospital at Ukhrul (Agency: MANIDCO)- PM Package, 2006	30-11-06	13.97	4.40	4.40
83	UKL	Aug. of W/S Scheme at Riha Loute & surrounding villages.	30.9.08	3.49	2.33	2.33
84	UKL	Aug. of W/S scheme at Shangshak, Ukhrul	09-09-09	6.91	2.44	2.44
		<b>Total(B):</b>		<b>44.37</b>	<b>10.49</b>	<b>10.49</b>
		<b>Total(A+B):</b>		<b>53.52</b>	<b>19.02</b>	<b>19.02</b>
		<b>Ongoing</b>				
85	All Valleys	Construction of 18 PHSCs in valley areas ( 7 in IW, 6 in TBL, 5 in BSP) (Agency: TP Cell, Valley)	20-11-07	2.57		2.20
86	All Valleys	Construction of 10 PHCs and Barrack Type Quarters in valley (Agency: TP Cell,Hills)	20-11-07	7.86		2.42
		<b>Total(All Valley):</b>		<b>10.43</b>		<b>4.62</b>
		<b>Ongoing</b>				
87	BPR	Construction of bridge over Khuga river at Kumbi, Bishnupur District- PM Package, 2006	04-01-07	4.32		3.62
88	BPR	District Sports Complex at Bishnupur District.	15.12.2010	9.4035		0.00
89	BPR	Augmentation of Leimaram Irengbam area Water Supply system	05-02-10	2.59		

Sl No.	Hill Distt	Name of the project	Sanction date	Approved Cost (State)	Expr (Hills)	Total Expr(State )
i	ii	iii	iv	v	vi	vii
90	BPR	Augmentation of water supply scheme at Keibul Lamjao(0.401MLD).	15.12.2010	2.5557		0.00
91	BPR	Augmentation of Water Supply at Thanga	15.12.2010	5.3126		0.00
		<b>Total(BPR):</b>		<b>24.18</b>		<b>3.62</b>
		<b>A. Completed</b>				
92	IE	ST&D - 33 KV DC line from Yurembam to Mongsangei	2000-01	1.72		1.72
93	IE	Infrastructural development for national games	1998-99	10.00		10.00
94	IE	Construction of bridge at Lamlong	2005-06	4.54		3.97
95	IE	ST&D - 33 KV DC line from Yaingangpokpi to Kongba	2002-03	0.60		0.00
		<b>Total(A):</b>		<b>16.86</b>		<b>15.69</b>
		<b>B. Ongoing</b>				
96	IE	Construction of barrage across Itam River at Kharason, Imphal East.	04-11-08	3.61		2.42
97	IE	ST & D - 33 KV DC line from Mongsangei to Khumanlampak via Kongba	21-10-02	4.52		2.39
98	IE	Installation of 2x3.15 MVA, 33 kV sub-station at Sagolmang	30.03.2009	3.40		1.07
99	IE	Construction of Bridge over Imphal river at Kiyamgei Mang Mapa- <b>PM Package, 2006</b>	30-11-06	4.71		4.03
100	IE	Impvt. Of Jiri - Tipaimukh road ( 8.00 Km to 48 Km)	31-12-07	18.56		<b>5.73</b>
101	IE	Impvt. Of Sawombung Sagolmang road ( 0 Km to 12 Km)	03-06-09	2.23		<b>0.70</b>
102	IE	Construction of bridge over Iril river at Keirao Litan Makhong, IE	13-04-10	6.25		<b>0.00</b>
103	IE	Construction of bridge over Imphal river at Mongkhang Lambi	24-06-10	5.79		<b>0.00</b>
104	IE	Establishment of a model residential Govt School(VI-XII) at Jiribam	15.12.2010	14.04		0.00
105	IE	Establishment of National Sports Academy, Khuman Lampak	2006-07	18.43		11.61
106	IE	Construction & equipping of 50-bedded Hospital at Jiribam Sub Division	30-11-06	15.64		4.93
107	IE	Upgradation and equipping of 480 bedded JN Hospital at Imphal.	31-12-07	17.55		5.53
108	IE	Construction of CHC at Napet Palli, Imphal East, Manipur	09.11.2010	5.05		
109	IE	Rehabilitation of Khomidok water supply Scheme	05-02-10	4.60		
		<b>Total(B):</b>		<b>124.39</b>		<b>38.41</b>
		<b>Total(A+B):</b>		<b>141.25</b>		<b>54.10</b>
		<b>A. Completed</b>				
110	IW	Trial Run of Laimakhong Heavy Fuel Based Power project.	2001-02	4.32		4.32
111	IW	Laimakhong Heavy Fuel Based Power project.	1998-99	117.61		117.605
112	IW	Augmentation of Imphal Water Supply, Phase-I. (29.5 MLD)	1999-2000	43.2855		42.532
113	IW	Construction of bridge at Keishamthong	2005-06	3.4666		3.029
114	IW	Construction of bridge at Singjamei	2004-05	3.69		3.3547
115	IW	MU, Phase-II Construction of 100 bedded hostels for boys & girls	2004-05	3.8896		3.1651
116	IW	Restoration of (i) Manipur Legislative Assembly,(ii) CM Secretariate Building Complex and (iii) Speaker's Bungalow and Annexe	2001-02	1.6		1.6

Sl No.	Hill Distt	Name of the project	Sanction date	Approved Cost (State)	Expr (Hills)	Total Expr(State )
i	ii	iii	iv	v	vi	vii
		<b>Total(A):</b>		<b>177.86</b>		<b>175.61</b>
		<b>B. Ongoing</b>				
117	IW	ST & D- Construction of 33 KV D/C line from Leimakhong to Iroishemba.	13-02-02	4.32		2.57
118	IW	Installation of 2x5 MVA 33 kV sub-station along with associated 33 kV line & related works at Sekmaiin, Imphal West district, Manipur.	30.03.2009	3.78		1.19
119	IW	Improvement of Lamsang-Khonghampat Road (8.54 Km)	07-03-08	2.68		0.85
	IW	Manipur University (Part of Colleges)	31-03-00	6.98		6.63
120	IW	Infrastructure Development College of Technology (Agency: Engg Cell,MU)	09-07-04	10.00		2.63
121	IW	Construction of Dharmasala at RIMS (Agency: Engg Cell, RIMS)	11-09-06	2.82		0.65
122	IW	Aug. of Konthoujam W/S Scheme (I.West Dist)	31.12.07	8.86		5.48
123	IW	Aug. of W/S scheme at Langthabal Phuramakhong, IW	09-09-09	7.64		2.70
		<b>Total(B):</b>		<b>47.08</b>		<b>22.70</b>
		<b>Total(A+B):</b>		<b>224.94</b>		<b>198.30</b>
		<b>A. Completed</b>				
124	TBL	Construction of bridge at Leishangthem	30-11-06	3.407		2.98
125	TBL	Construction of bridge at Heirok Chingdompok	25-05-07	2.2045		1.9263
		<b>Total(A):</b>		<b>5.61</b>		<b>4.91</b>
		<b>B. Ongoing</b>				
126	TBL	Modernisation of Kakching Ithei Maru Canal in Manipur	28-03-08	<b>3.41</b>		2.10
127	TBL	Construction of Mini barrage across Wangjing River at Wangjing Canteen Lampak	15.12.2010	<b>4.98</b>		0.00
128	TBL	Construction of Barrage over Itok river at Chandrakhong	15.12.2010	<b>4.98</b>		0.00
129	TBL	Construction of bridge over Thoubal river near Irong Ichin, Thoubal District- <b>PM Package, 2006</b>	30-11-06	<b>3.34</b>		2.33
130	TBL	Constn.of Bridge over Thoubal River at Thoubal near Babubazar- <b>PM Package, 2006</b>	30-11-06	<b>2.93</b>		1.84
131	TBL	Construction of bridge over Thoubal river at Thoubal Haokha, Thoubal District- <b>PM Package, 2006</b>	30-11-06	<b>2.76</b>		1.74
132	TBL	Construction of bridge over Thoubal river at Thoubal Mathak Leikai Keirambi	13-04-10	<b>5.06</b>		<b>0.00</b>
133	TBL	Waithoupat Water Supply scheme (18 MLD)	23-03-05	<b>59.71</b>		51.72
134	TBL	Water supply scheme at Sapam in Thoubal Distt, Manipur	13.10.2010	<b>2.57</b>		0.00
		<b>Total(B):</b>		<b>89.73</b>		<b>59.73</b>
		<b>Total(A+B):</b>		<b>95.35</b>		<b>64.64</b>
		<b>Grand Total(Manipur):</b>		<b>1118.20</b>		<b>628.14</b>