

Status of Work taken up under SPA at Chandel from 2006 - 11

| Sl No | Department/ Sector | Name of Project | Project Cost | Total Amount Released | Status of Work |
|-------|-------------------------|---|--------------|-----------------------|----------------------------|
| 1 | | 2 | 3 | 9 | |
| | Health | Staff quarters at Senapati HQ (2006-08) | 4.25 | 4.25 | Completed |
| 1 | PWD | Construction of Mini-Sectt, Chandel (2006-2011) | 23.50 | 23.50 | Good Progress |
| | | iv) Constn of Guest House at Chandel (2007-10) | 1.50 | 1.50 | Nearing Completion |
| | | xi) Construction of Guest House at Moreh (2009-11) | 1.50 | 1.50 | Nearing Completion |
| | | Impvt. Of Bridge over Chakpi River at Tera. (2008-10) | 4.40 | 4.40 | Nearing Completion |
| | | Constn. Of Bailey Bridge over Kana river (DSR) 120 ft long at 6 Km from Sajik Tampak (Steel Decking). (2008-09) | 1.50 | 1.50 | |
| 2 | Rd & Bridges | Chandel Division (2007-11) | 50.95 | 50.95 | |
| | | Upgradation of Pallel Chandel Road | 23.92 | 23.92 | |
| 3 | Rural Dev | Construction of BDO Office building, Quarter Type III(one),Type-II(five),Type-I(one) and Garrage(one)of Khengjoy TD Block (2007-08) | 1.00 | 1.00 | Completed |
| 5 | WATER SUPPLY | Upgradation of Chandel HQ Water Supply Scheme and extension of feeder line to the surrounding areas. (2008-09) | 4.00 | 4.00 | Completed |
| 6 | SPORTS | Construction of Sports Complex at district HQs Chandel (2007-11) | 18.88 | 18.88 | Ongoing |
| 7 | IFCD | Khuga Multipurpose Project | | | Completed |
| | | Anti Erosion schemes in Hill Areas | | | Completed |
| | | Anti-Erosion Flood Control Scheme on Chakpi River at Sugnu. | 2.60 | 2.60 | completed |
| | | Anti-erosion Scheme of Maha river at Tolu lok confluence. | 0.10 | 0.10 | Completed |
| | | -do- of Chakpi river at Chakpikarong Bazar. | 0.20 | 0.20 | Completed |
| | | -do- of Chakpi river at Japhou village. | 0.20 | 0.20 | Completed |
| | | .-do- of Chakpi river at Mantri Pantha village. | 0.35 | 0.35 | Completed |
| | | Anti erosion work on Chakpi River at Japhou Bazar,Mantri Pantha Phase-II, Louphong village. | 0.90 | 0.90 | Completed |
| | | -do- on Chakpi river at Lamphou Patsana village (S.S.Angchum mapa) | 0.25 | 0.25 | Completed |
| | | -do- on Chakpi river at Phungchangzang village | 0.15 | 0.15 | Completed |
| | | -do- on Imphal river from Kangpokpi to Keithelmanbi | 0.10 | 0.10 | Completed |
| 8 | SCHOOL | New Somtal High School | 3.00 | 3.00 | Completed |
| | | Chakpikarong Govt. High School | 3.00 | 3.00 | Completed |
| 9 | MAHUD | Development of Urban Infrastructure Chandel Districts. | 4.80 | 4.80 | Completed |
| 10 | DISTRICT COUNCIL | Construction of Primary School Building at District Coincil (Rs.50 lakhs per District Council) | 0.50 | 0.50 | Completed |
| 11 | CAF&PD | Construction of 2500 MT capacity Capacity at Pallel, Chandel | 2.00 | 2.00 | Ongoing |
| 12 | HOME | Moreh Police Station | 2.98 | 2.98 | Ongoing |
| 13 | SEGP | Special Employment Generation Programme | 7.71 | 7.71 | 690 Beneficiaries assisted |
| | | TOTAL : | 159.99 | 159.99 | |