

**Ongoing Schemes/ Projects taken up under NEC (Year-wise/ District-wise)**

**Name of the District:**

Sl. No.	Name of the projects/ schemes	Location (i/c division/ block)	Project Cost		Amount Sanctioned	Amount released by NEC	Amount utilized	Present status
			Approved	Revised (if available)				

**Churachandpur:**

**2005-06**

1 Upgradation of District Hospital at Churachandpur Churachandpur 435.45 435.45 435.45 330.00 276.00 In progress

**Imphal East:**

**2005-06**

1 Augmentation of 132/33 KV sub-station at Kongba 1476.35 1476.35 1476.35 1408.71 1405.56 95%

**Imphal West:**

**2004-05**

1 Construction of Nursing school and Hostel at Lamphel Lamphelpat 487.62 487.62 487.62 448.85 380.54 80% completed

2 Infrastructure development for upgradation of government GNM school to College of Nursing Lamphelpat 452.56 452.56 452.56 86.00 0.00 Being started

3 Establishment of Blood Bank at Shija Research Institute Langol 343.89 343.89 343.89 160 50.00 20% completed

4 Infrastructure development of CIPET Imphal east 476.75 476.75 476.75 107.55 0.00 Being started

5 Infrastructure of sport complex (multi-purpose hall at Khuman Lampak & Cricket ground at Luwangshangbam Khuman Lampak/ Luwangshangbam 409.00 409.00 409.00 316.12 315.00 95% completed

6 Double Cropping - Phase II 463.32 463.32 463.32 168.8 0.00 In progress

**2006-07**

7	Financial assistance for development of Infrastructure for Tennis at Imphal District Tennis Association Complex, Lamphel	Lamphelpat	320.7	320.7	320.7	121.25	121.25	In progress
8	Organisation of Dr. T.Ao Memorial Football Tournam	Khuman Lampak	51.28	51.28	51.28	35.00	35.00	Completed
9	Upgradation of flagship Hotel Imphal, North AOC, M:	North AOC	163.89	163.89	163.89	118.00	59.00	In progress
<b>2008-09</b>								
10	Construction of inter-state bus terminus	Imphal West	2624.00	2624.00	2624.00	10000.00	362.40	In progress
<b>Senapati:</b>								
<b>2003-04</b>								
11	Extension of Potato breeding regional farm, Mao II	Mao	488.00	488.00	488.00	0.00	0.00	Yet to start
<b>Tamenglong:</b>								
<b>2006-07</b>								
12	Improvement of Tamenglong-Tamei Road	Tamenlong/Tamei	6686.00	6686.00	6686.00	1400.00	0.00	Being started
<b>Thoubal:</b>								
<b>2006-07</b>								
13	Flood Control scheme for Thoubal River phase VI	Thoubal	250.00	250.00	250.00	50.00	0.00	In progress
14	Construction of Cross Regulator Chowkidar Khong Stream and improvement / resanctioning of parent channels, Komlakhong, Thoubal District	Komlakhong	470.00	470.00	470.00	68.00	0.00	In progress