

No. 2/UC&PR/PHED/SPA 2009-10/PIg  
Government of Manipur  
Planning Department

~o~

Imphal, the October 11, 2010

To

Shri S.N. Brahma Choudhury,  
Adviser (SP - NE),  
Planning Commission,  
Yojana Bhawan, Sansad Marg,  
New Delhi- 110011

Subject : Utilization Certificate & Progress Report in respect of Public  
Health Engineering Department under SPA 2009-10.

Sir,

I am directed to enclose herewith UC & PR for an amount of **Rs.500.00 lakhs** in respect of Public Health Engineering Department, Manipur for the works pertaining to **(i) Zonal Reservoir at Kawakeithel Thiyam Leikai and (ii) Water Treatment Plant at Singjamei Ward No.17** taken up under SPA 2009-10 against the total sanctioned amount of **Rs.500.00 lakhs (i.e 100 % utilization)**.

2. Kindly acknowledge receipt.

Encl : As stated

Yours faithfully

  
(R. Sudhan)

Joint Secretary (Planning),  
Government of Manipur

Copy to :

1. Secretary to Chief Minister, Manipur.
2. S.O. to Chief Secretary, Govt. of Manipur.
3. Principal Secretary (PHE), Govt. of Manipur.
4. Chief Engineer (PHED), Manipur



**FORM GFR 19-A**  
**Form of Utilisation Certificate**  
 (See Government of India Decision (1) below rule 150)

Sl	Letter no & date	Amount (Rs. In lakh)	Remarks
1	No: M-13048/16(MN)2009-10-SP-NE Dated 20-1-10	200.00	Certified that out of Rs. 200.00 lakh of Grant-in-aid sanctioned vide no: M-13048/16(MN)2009-10-SP-NE Dated 20-1-10 of Planning Commission during the year 2009-10, in favour of Chief Engineer PHED, Manipur and unspent balance of Rs Nil for the previous year, a sum of Rs. 200.00 lakh sanctioned vide letter no: 7/263/2009-PHE Dt. 25-3-10 under this Deptt. has been utilised for the purpose of "Zonal reservoir at Kwakeithel Thiyam Leikai (SPA)". for which it was sanctioned and there is an unspent balance of Rs Nil lakh

Certified that I have satisfied myself that the conditions on which the grant-in-aid sanctioned has been duly utilised and that I have exercised the following checks to see that the money was actually utilised for the purpose for which it was sanctioned and there is a balance of Rs. Nil at the end of September, 2010.

*[Handwritten Signature]*

Signature *Executive Engineer*  
 Designation *Water Supply Maintenance Division No.-1*  
 Date *04/10/2010* *P.H.E. Department, Manipur.*

*[Handwritten Signature]*

*Chief Engineer*  
*P.H.E.D., Manipur*

**COUNTERSIGNED**

*[Handwritten Signature]*  
*6/10/10*  
*W.L. Hangshing, IAS*  
 Principal Secretary  
 Government of Manipur

**STATUS OF WORKS TAKEN UP UNDER SPA DURING 2009-10**

Name of Division :- **Water Supply Maintenance Division No. I, PHED, Manipur**

(Rs. In lakh)								
Sl. No.	Name of Project	Approved Project Cost	Amount sanctioned	Amount utilised	% of utilisation	Physical progress in %	Physical progress (descriptive) activities /major items of work	Satus of project (whether complete or incomplete)
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>
1	Zonal Reservoir at Kwakeithel Thiyam Leikai ( Sanction No. 7/263/2009-PHE Dt. 25-03-2010	Rs. 464.00	Rs. 200.00	Rs. 200.00	100%	43%	<ol style="list-style-type: none"> <li>1 Construction of Zonal Reservoir, Compound Fencing, Chowkidar Qtr. etc. are progressing satisfactorily. Foundation work of Overhead Tank is started.</li> <li>2 Procurement of store materials (cement, steel, pipe specials), pipes, electrical and mechanical equipments are in progress.</li> </ol>	Incomplete ( If the balance amount of Rs. 264.00 lakh provided during 2010-11, under SPA as continuing work is made available to the Department, the work will be competed within the stipulated time.)

  
 Executive Engineer,  
 W/S Maintenance Divn. No. I,  
 PHED: Manipur  
 -----



**FORM GFR 19-A**

**Form of Utilisation Certificate**

(See Government of India Decision (I) below rule 150)

Sl	Letter no & date	Amount (Rs. In lakh)	Remarks
1	No: M-13048/16(MN)2009-10-SP-NE Dated 20-1-10	300.00	Certified that out of Rs. 300.00 lakh of Grant-in-aid sanctioned vide no: M-13048/16(MN)2009-10-SP-NE Dated 20-1-10 of Planning Commission during the year 2009-10, in favour of Chief Engineer PHED, Manipur and unspent balance of Rs Nil for the previous year, a sum of Rs. 300.00 lakh sanctioned vide letter no: 7/263/2009-PHE (A) Dt. 25-3-10 under this Deptt. has been utilised for the purpose of "Water treatment plant at Singjamei Ward no. 17 under SPA". for which it was sanctioned and there is an unspent balance of Rs Nil lakh

Certified that I have satisfied myself that the conditions on which the grant-in-aid sanctioned has been duly utilised and that I have exercised the following checks to see that the money was actually utilised for the purpose for which it was sanctioned and there is a balance of Rs. Nil at the end of September, 2010.

Signature  
Designation  
Date  
4/10/2010

  
Executive Engineer  
Water Supply Maintenance Division No.-II  
Government, Manipur.

**COUNTERSIGNED**

  
W.L. Hangshing, IAS  
Principal Secretary  
Government of Manipur

  
Chief Engineer  
P.H.E.D., Manipur

**STATUS OF WORKS TAKEN UP UNDER SPA DURING 2009-10**

Name of Division :- **Water Supply Maintenance Division No. II, PHED, Manipur**

(Rs. In lakh)

Sl. No.	Name of Project	Approved project Cost	Amount sanctioned	Amount utilised	% of utilisation	Physical progress in %	Physical progress (descriptive) activities /major items of work	Staus of project (whether complete or incomplete)
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>
1	Water Treatment Plant at Singjamei Ward No. 17 (under SPA) ( Sanction No. 1/2009-10/FD(22-P/73) (SPA) Dt. 24-03-2010	Rs. 689.00	Rs. 300.00	Rs. 300.00	100%	44%	<p>1 The Treatment Plants comprising of Aerator, Flash Mixer, Floccu Clarifier, Rapid Sand Filter are in progress</p> <p>2 The Intake work also is progressing as per targetted schedule. Other infrastructures such as Storage Reservoir, Fencing, Chowkidar Qtr. etc. are already started.</p> <p>3 Procurement of store materials (cement, steel, pipe specials), pipes, electrical and mechanical equipments are in progress.</p>	Incomplete (If the balance amount of Rs. 389.00 lakh provided during 2010-11, under SPA as continuing work is made available to the Department, the work will be competed within the stipulated time.)

  
 Executive Engineer,  
 W/S Maintenance Divn. No. II,  
 PHED: Manipur  
 -----