

Works Taken up under SPA from 2006-11 at Churachandpur District

| SI No | Name of Project | Project Cost | Total Amount Released | Status |
|---|---|--------------|-----------------------|-----------|
| 1 | 2 | 3 | 9 | |
| POWER | | | | |
| | Upgradation of the existing of 132/33 KV sub-station by installation of one additional 20 MVA 132/33 KV transformer alongwith associated equipment at CCP (2006-07) | 1.60 | 1.60 | Completed |
| RURAL DEVELOPMENT | | | | |
| | Construction of BDO Office building, Quarter Type III(one), Type-II(five), Type-I(one) and Garrage(one) of (i) Vangai Range TD Block (ii) Sangaikot TD Block (iii) Tuibong TD Block and (iv) Saikot TD Block during 2007-08 | 4.00 | 4.00 | Completed |
| WATER SUPPLY | | | | |
| | Water supply scheme at Churachandpur (Financial Gap) 2006-07 | 0.82 | 0.82 | Completed |
| | Upgradation of Distribution System of Churachandpur Water Supply Scheme Zone I, II, III (2007-08) | 10.00 | 10.00 | Completed |
| ROADS AND BRIDGES | | | | |
| | Improvement of Henglep to Churachandpur Road (E/w, Singling and CD works) (2006-07) | 1.00 | 1.00 | Completed |
| | Impv of Leimatak to Henglep Road (2006-07) | 1.00 | 1.00 | Completed |
| | Churachandpur Division (2006-11) | 49.15 | 49.15 | Completed |
| PAB | | | | |
| | iv) Mini Secretariat Complexes at Churachandpur District (2010-11) | 56.00 | 43.00 | Ongoing |
| | xiii) Construction of ADC Complex at Pherozol (2008-11) | 4.60 | 4.60 | Ongoing |
| | ii) Constn of Guest House at CCPur (2007-08) | 2.25 | 1.00 | Completed |
| MEDICAL | | | | |
| | Constn of Staff QTRs CCP District of Manipur (2007-08) | 2.00 | 2.00 | Completed |
| | Completion of Construction of 100-Bedded District Hospital, Churachandpur (2009-11) | 7.22 | 6.76 | Ongoing |
| SPORTS | | | | |
| | Construction of PT Sports Complex at CCP (2007-08) | 2.50 | 2.50 | Completed |
| HIGHER EDUCATION | | | | |
| | Construction of Academic Building for Churachandpur College. (2008-09) | 1.00 | 1.00 | Completed |
| SCHOOL EDUCATION | | | | |
| | Construction of 50 nos of Jr/High/Higher Secondary schools in Hill areas and Rural areas of the Valley (2006-07) | 1.00 | 1.00 | Completed |
| Residential School | | | | |
| | Thangtong High School, CCP (2007-10) | 3.00 | 3.00 | Completed |
| | Henbung Junior High School, CCP (2007-10) | 3.00 | 3.00 | Completed |
| | INA Memorial High School, CCP (2007-10) | 3.00 | 3.00 | Completed |
| | Singhal High School, CCP (2007-10) | 3.00 | 3.00 | Completed |
| Upgradation of Sc & Maths subjects in schools of hills | | | | |
| | Sagang High School, CCP (2008-09) | 0.22 | 0.22 | Completed |
| | Tuitengphai High School., CCP (2008-09) | 0.26 | 0.26 | Completed |
| | Rengkai Higher Sec. School., CCP (2008-09) | 0.28 | 0.28 | Completed |
| | Upgradation of Infrastructure of T. Kaizakhup Jr. High School, Nongphei Saikot, CCPur (2010-11) | 1.00 | 1.00 | Completed |
| | The Upgradation of the Infrastructure of Tuaitengphai High School, Singhat, CCP (2010-11) | 1.00 | 1.00 | Completed |
| | The Upgradation of Infrastructure of Tuibuang Jr. High School, CCPur. (2010-11) | 1.00 | 1.00 | Completed |
| IRRIGATION AND FLOOD CONTROL | | | | |
| FY : 2009-10 | | | | |
| | Anti Erosion schemes of Sielmet Stream | 0.10 | 0.10 | Completed |
| | Anti Erosion scheme of Lailamlui Stream | 0.20 | 0.20 | Completed |

| SI No | Name of Project | Project Cost | Total Amount Released | Status |
|-------|---|---------------|-----------------------|-----------------------------|
| 1 | 2 | 3 | 9 | |
| | Anti Erosion Scheme of Chengkon Stream | 0.80 | 0.80 | Completed |
| | FY : 2010-11 | | | |
| | i) Anti Erosion Scheme on Lokchao river R/B/B at Laojamdai Lourup at Majuron Kabui village. | 0.15 | 0.15 | ongoing |
| | ii) -do- on Loklai river R/B/B at Dama Lourup at Loklaiphai village. | 0.15 | 0.15 | ongoing |
| | iii) -do- on Chengkon stream at Gangte Veng & at Zomi Colony. | 0.30 | 0.30 | ongoing |
| | iv) -do- on Lailamlui stream at New Lamka. | 0.20 | 0.20 | ongoing |
| | v) -do- on R/B/B at Koite Stream at Lalzangphai | 0.15 | 0.15 | ongoing |
| | vi) -do- Khuga river down steam of Khuga Spillway. | 0.20 | 0.20 | ongoing |
| | vii) -do- on Tuilak river (two) locations. | 0.35 | 0.35 | ongoing |
| | DISTRICT COUNCIL | | | |
| 1 | Construction of Primary School Building at District Council, CCP District | 0.50 | 0.50 | completed |
| | MAHUD | | | |
| | Augmentation of Street lighting at DC/ADC/SDO Hqs | 1.00 | 1.00 | completed |
| | Development of Urban Infrastructure in five Hill Districts. | 4.80 | 4.80 | completed |
| | CONSUMER AFFAIRS, FOOD & PUBLIC DISTRIBUTION | | | |
| | Construction of 500 MT Capacity godown and renovation of additional 500 MT capacity godown at parbung | 2.00 | 2.00 | Ongoing |
| | TRANSPORT | | | |
| | Upgradation of City Bus Terminal at Churachandpur | 1.00 | 1.00 | Completed |
| | HOME | | | |
| | Construction of Police Stations and other infrastructure in remote areas | 2.00 | 2.00 | completed |
| | Singhat Police Station (2007-08) | 2.27 | 2.27 | completed |
| | MSCB / PLG | | | |
| | Special Employment Generation Programme (2004-06) | 14.36 | 14.36 | 1491 Beneficiaries assisted |
| | TOTAL : | 190.43 | 175.71 | |